Tremco CPG UK Limited
Cavendish House, Unit 1
Enterprise 36, Barnsley
S75 3DZ, United Kingdom

BUILDEASE PRE-CUT ICF KIT

BUDGET PRICE QUOTATION

Quotation No:	ES26-064	**Date:**	10/11/2026
Attention:	Cuckfield Real Estate Ltd - Ron Persaud	**Valid Until:**	10/12/2026
Project:	Redcatch Quarter, Knowle, Bristol	**VAT Rate:**	20%
Site Address:	Redcatch Quarter, Redcatch Road, Knowle, Bristol BS4 - 91 three-storey houses in 7 terraced blocks (D, E, F, G, H, I, J)		

All figures quoted are subject to the VAT rate stated. We thank you for your recent enquiry and take pleasure in submitting our budget price quotation for works set out within the specification attached.

SPECIFICATION

Brief Details of Kit

Nudura pre-cut ICF kit for 91 plots as modelled in the BuildEase Design Suite.

Accessories

Accessories such as VJC Clips, Fibre Tape, Protective Tape, Spray Foam, Form Lock, & T Junction Straps have all been allowed for within this quotation.

Delivery

In the absence of a build sequence at this stage, we have allowed for FB to be delivered first followed by L1 and then L2. Should you require these deliveries breaking into smaller loads, this can be discussed at order stage. Haulage costs will be confirmed based on the agreed build sequence for the full site.

Alignment

We have allowed for 15 No. stillages of alignment systems for a period of 100 weeks. See pricing schedule for alignment system costs. Alternatively the alignment system can be purchased: 15 No. stillages at approx. £3,800.00 per stillage (£57,000.00) - see Options. POA: the purchase price is approximate, price on application at order.

BuildEase Pre-Cut Service

Our BuildEase Pre-Cut Service allows for the Design, co-ordination, installation drawings, pre-cutting & packaging of forms and access to our field services support team as required. Our team have made every effort to keep wastage to a minimum using our award-winning BuildEase Design Suite Software.

Lead Time

Our current lead time is 8-10 weeks per block from placement of order. Our lead time commences once our order form has been returned, construction architectural drawings are received, and structural engineering details are made available to us.

PRICING SCHEDULE

Redcatch Quarter, Knowle, Bristol	Materials & Accessories	Pre-Cut Service	Alignment	Net (excl. Haulage)
Plots D01, D02, D03, D04, D05, D06, D07, D08, D09, D10, D11, D12, D13, D14, D15, D16, D17, D18, D19, D20, D21, D22, D23, D24	£216,189.58	£11,054.06	£28,571.42	**£255,815.06**
Plots E01, E02, E03, E04, E05, E06, E07, E08, E09, E10, E11	£101,754.70	£5,596.97	£15,238.10	**£122,589.77**
Plots F01, F02, F03, F04, F05, F06, F07, F08, F09, F10, F11, F12, F13, F14	£127,703.84	£6,829.48	£19,047.62	**£153,580.94**
Plots G01, G02, G03, G04, G05, G06, G07	£67,500.83	£3,944.12	£11,428.57	**£82,873.52**
Plots H01, H02, H03, H04, H05, H06, H07, H08, H09, H10, H11, H12, H13, H14, H15, H16, H17	£154,026.44	£8,140.57	£20,952.38	**£183,119.39**
Plots I01, I02, I03, I04	£40,707.89	£2,680.89	£7,619.05	**£51,007.83**
Plots J01, J02, J03, J04, J05, J06, J07, J08, J09, J10, J11, J12, J13, J14	£129,569.94	£6,887.33	£17,142.86	**£153,600.13**

Supply of ICF Materials & Accessories	£837,453.22
BuildEase Pre-Cut Service Fee — Optimised Cutting, Drawings & Field Support	£45,133.42
Alignment System - 15 No. stillages at £80.00/wk for 100 weeks	£120,000.00
Alignment System (purchase - alternative to hire) - 15 No. stillages at approx. £3,800.00 per stillage *POA - price on application; approximate, confirmed at order. Not included in the totals (replaces the hire if taken - see Options).*	£57,000.00 POA
Haulage Fee Estimate (Full Project) *(65 loads)*	£36,554.70
Net Total (excl. VAT)	**£1,039,141.34**
VAT at 20%	**£207,828.27**
GRAND TOTAL (Inc. VAT):	**£1,246,969.61**

OPTIONS

Option	Description	Net (excl. VAT)	Difference
Alignment system - purchase	Purchase of the alignment system in place of the hire: 15 No. stillages at approx. £3,800.00 per stillage = £57,000.00 (replaces the £120,000.00 hire). POA - price on application; the purchase price is approximate and confirmed at order.	£976,141.34	-£63,000.00

EXCLUSIONS & CLARIFICATIONS

- Haulage is an approximate estimate - dependent on build sequence.
- 91 three-storey 3-bed 5-person terraced houses in 7 blocks (D 24, E 11, F 14, G 7, H 17, I 4, J 14 houses), one house type 4,080 mm wide x 10,312 mm deep. The site has outline consent only (block plan 2261 P1, AOD plan 1340 P8, schedule P8, design and access ISO); the house type, levels and openings are OUR DESIGN ASSUMPTIONS for pricing, to be confirmed at detailed design.

- External walls 6in XR35 (4in EPS both faces) on every level including the foundation course; party walls 6in Standard. Foundation: 1 course of Nudura on a concrete strip footing (footing by others); the footing steps with the blocks. Floor-to-floor 2,743 (6 courses), eaves 8,230. Gable ends in ICF at the end of every block. Brick outer leaf, where used, is supported off the strip footing by others (no Brick Ledge forms) - RFI.
- Site levels: no proposed levels exist. Each pair of houses is set at the mean existing ground (Environment Agency LiDAR) + 150, stepping a whole course at the party walls - 12 steps across the site (block D 4, H 2, J 3, F 1, E 1, G 1, I 0). Cross-falls regraded by others - RFI. A stepped footing per block is assumed.
- Rear second-floor balcony per house: the top-floor rear wall set back 1,500, the party walls continued to the rear face as raked 6in Standard fins, and a 2-course 6in XR35 parapet on the rear face; balcony deck, waterproofing, railing and coping by others. Rear single-storey outriggers and front porches are not included (by others).
- Stack joints on one line per wall through every level. The 10,312 house depth is on Nudura Bond (no joints in the gables). Small site closers / voids to confirm at detailed design: the step apex on the stepped party walls (second floor) and a 48 mm closer at one block D step - RFI. End-of-terrace houses: the front door sits 44 mm from the gable corner (under one web space) - the door to move in from the gable at detailed design - RFI. Steel support under the set-back wall by the engineer.
- Openings assumed from the design and access drawings (front: door + windows per floor; rear: patio doors, windows, balcony door + window); sizes, heads and sills to be confirmed from the window schedule.
- Delivery: articulated lorries to Redcatch Road, Knowle, Bristol BS4, block by block in build order (foundation + ground floor, then first floor, then second floor / gables); unloading, access and any transfer to smaller vehicles by the contractor.
- Alignment system hire: priced on our build programme - one 4-man ICF gang and one 4-man joinery gang, ICF lift times from our installation rates (forms, openings, pours, cure, strike), floors 1 day per plot (the balcony floor 1.2 days), roof structure 1 day per plot, blocks D, E, F, G, H, I, J in buildable sequence - the alignment kit is on hire for the ICF gang's 100 weeks on site (peak 15 stillages); about 102 weeks to the last roof. Programme to be confirmed by the contractor.
- Floors, stairs, roof structure and covering, windows and doors are shown in the 3D site model and drawings for coordination only (supplied in good faith, to be checked by the relevant professional) and are not part of this price.

We trust the above meets with your approval and look forward to discussing the project in more detail soon.

Yours sincerely

Thomas Smith
BuildEase Manager

TERMS AND CONDITIONS

PAYMENT TERMS

Credit Account to be arranged upon placement of order subject to acceptance.

VAT

At Current Rate.

FIXED PRICE PERIOD

Our price will remain firm for a 1-month period from date of quotation.

The BuildEase kit will only be designed once an official order has been placed. Any special design considerations will be assessed at this time which may affect the final selling price of this kit.

DELIVERY

In the event of delivery being deferred by the client from timescale agreed at order stage, Tremco CPG reserve the right to invoice for those components manufactured or held in store to meet initial delivery date.

Should delivery date be deferred due to delays out of Tremco CPG's control:

- Tremco CPG reserves the right to charge for storage of components. This will be charged at £200 / wagon load / week.
- Tremco CPG reserves the right to re-schedule the design & fabrication works to our next available slot.

GENERAL

It is the clients / architects' responsibility to approve BuildEase design drawings. Tremco CPG reserve the right to change delivery dates accordingly should we not meet our target design freeze date due to the late return of design approval.

It is the customer's responsibility to ensure that foundations are prepared in accordance with dimensioned plans provided and level to tolerances detailed in the installation drawings provided. Foundations to be clean, dry and free from debris.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

It is the clients' responsibility to inform Tremco CPG of any defects and give us the opportunity to return and rectify any such defects.

We will not accept costs for any remedial works which are carried out without our prior knowledge.

It is the customer's responsibility to ensure that the project is covered by appropriate insurance such as one of the currently available contractors all risks policies, which cover materials, theft, fire, flood, etc.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

All materials / components / services provided by Tremco CPG shall remain the property of Tremco CPG until all goods and services are paid for in full.

ORDER ACCEPTANCE FORM

Please complete the details below and return a signed copy to confirm your order. Retain one copy for your records.

Quotation No:	ES26-064	**Date:**	
Client / Company:	Cuckfield Real Estate Ltd - Ron Persaud	**Company No:**	
Contact Name:		**Telephone:**	
Email:			
Client Address:			
		Postcode:	
Site Address:	Redcatch Quarter, Redcatch Road, Knowle, Bristol BS4 - 91 three-storey houses in 7 terraced blocks (D, E, F, G, H, I, J)		
		Postcode:	
Purchase Order No:		**Order Value:**	£1,246,969.61
Preferred Delivery:			

AUTHORISATION

I / We confirm that the above Terms and Conditions are acceptable and hereby place an order as per the quotation referenced above.

Print Name:		**Position:**	
Client Signature:		**Date:**	
Tremco CPG Approval:		**Date:**	

This document may be signed electronically. Double-click a signature field above to sign. An electronic signature is legally binding and has the same effect as a handwritten signature.